



COMPLETION REPORT

1	Name of the work	Improvements and maintenance of Culverts at BHEL mini colony and Surrounding area in ward no. 13 Mallasandra Shettyhalli Sub division		
2	Sanctioned Estimate No. & Date	Est/NO/TS/66/18-19 date 30-1-19		
3	Head of Account which is chargeable	SCT category Reserved work		
4	Instrument Order NO. & Date	Est/NO/NO/420/19-20 date 18/10/19		
5	Name Of Contractor	Sri. D. V. Kumar, #657, 5th Main road, LG Ramanna Layout, Laggere, Bangalore 560058		
6	Time Stipulated for Completion of work	90 days		
a				
b	Delay in Exculpation of Work	-		
7	Measurement recorded in	14.01.2020 -		
8	Check Measurement of the Asst	14.01.2020 -		
9	Name of the office/official in charge of the work	AEE BMRP As Below Shettyhalli Sub division Bangalore		
10	a) Asst. Eng/junior Eng	Venkateshappa		
	b) Asst. Exe Engineer	Kumarappa		
Sanctioned Estimate Amount		Amount Claims As per Actually Vide As per bills	Excess	Savings
Rs 10.00 lacs		1015631	-	-

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER.


ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು